

---

## Youngstown SMART2 BUILD Project

**Meeting:** BUILD Team Utility Meeting

**Date:** 2019-10-07

**Attendance:**

Refer to Sign-In Sheet

**Discussion Items:**

1. Jim opened the meeting with a brief overview and history of the project
2. Introductions
  - a. Represented at the meeting
    - i. Eastgate
    - ii. GPD group
    - iii. AT&T
    - iv. Dominion Energy
    - v. Youngstown State University
    - vi. Zayo
    - vii. First Energy
3. Some of the project renderings shared with the group on the screen to provide utilities a better understanding of what the project is trying to accomplish
  - a. Fifth Ave – Reconstruct
  - b. Front St – Road diet with new curb and streetscape
  - c. Park Ave – Resurfacing
  - d. Commerce St – Road diet with some curb replacement and streetscape
  - e. Rayen Ave – Road diet with resurfacing
  - f. Federal St – Road diet with new curb and streetscape
  - g. Front St Water Main – Beginning soon but not part of this project
4. The project schedule was shared on screen showing each street and which year the planned construction would be
  - a. Fifth Avenue – 2020
  - b. Front Street – Waterline Spring 2020 / Road 2021
  - c. Commerce Street - 2021
  - d. Park Avenue – Fall 2020
  - e. Phelps Street – 2021
  - f. Rayen Avenue – 2022
  - g. Federal Street - 2022
5. Utility records were requested by GPD
6. First Energy
  - a. The city would like to move lights off of the ESIP program
  - b. Rayen would stay on the ESIP program
  - c. Any records that First Energy can provide will be sent
  - d. First Energy will be investigating vault and manhole conditions to determine any repairs needed
  - e. First Energy will look into any programs they may have that would provide the project with electric car charging stations
  - f. First Energy will provide cut sheets for LED fixtures that would allow the lights to remain on the ESIP program
7. Dominion Energy

- a. Dominion has very little pipe within the project limits that would need to be replaced
  - b. Replacement could happen in 2020
  - c. Phelps St (south block) would have about 285 ft
  - d. Fifth Ave would have about 250 ft
  - e. Park Ave would have about 200 ft
  - f. Dominion would have to install steel pipe in any areas that contain steam.
  - g. Steel pipe is a much slower installation
  - h. Relocations based on design would be handled on a case by case basis
  - i. Dominion usually likes to be close to the right of way line so curbs moving in should not be an issue for them
8. Youngstown State University
- a. Rayen Ave has some underground fiber
  - b. YSU will provide any records available
  - c. Communication lines should be coming from Westinghouse
9. Zayo
- a. Currently working on the final engineering for their trunk
  - b. Final engineering should be finished within the next 6 months
  - c. Construction of the trunk should be completed by October 2020
  - d. Zayo did not share planned path for trunk
  - e. Zayo did not share customer name
  - f. Zayo stated that some of the trunk could be aerial
    - i. Aerial utilities will not be an option on some streets
10. City of Youngstown
- a. Chuck stated that any work that may come up could be done side by side the BUILD project
11. Youngstown Thermal
- a. Could not attend but is sending records
12. Next meeting will be Wednesday Nov. 4<sup>th</sup> at 2 pm

End of Minutes